



Minden Gardnerville Sanitation District
District Manager's Report
January 2011

1. EDU allocations: No capacity was allocated during the month of December.
2. Grease Receiving/Co-Generation Project: The main components of the project have been completed. There are however, some electrical issues that have arisen, that have delayed the project, yet again. Although the components are in fact necessary for the integrity and operational safety of the system, and these changes are within my ability to authorize, I feel the Board needs some insight as to why these items were not addressed beforehand. It is not in MGSD's best interest to allow the continuance of change orders without explanation, in an effort to expedite the project. As conveyed earlier, I have not yet allowed the acceptance of grease until all of the grease receiving components have been completed, tested, and deemed operational.
3. Primary Clarifier # 3 Rehab: The coating on the clarifier and rake arm mechanism has been completed. Final inspection of the material is to be performed when material has fully cured.
4. Willow Bill: The previously discussed holiday reindeer were placed on the fencing at the front of plant. Bill has asked me if I would be willing to participate in future educational programs at the area schools in his organizations efforts to teach about conservation and ecology projects.

Frank T. Johnson
District Manager